

~~SECRET~~

PROJECT OUTLINE

17 August 1956
Date

Subject: Proposed expansion of CIA Records Center

Sub-Project Cryptonym or Identification: NA

Amendment No. NA

Originating Organization: Management Staff

25X1

a. Chief, Management Staff:

b. Chief, Records Management Staff:

25X1

Target Area: NA

Type of Project: Administrative and Departmental only

25X1

Financial Mechanism: Use of unvouchered funds by the

25X1

25X1

contracting officer.

Funds Requested:

-Fiscal Year 1957 - Unvouchered

Current Status:

Present Records Center was constructed after approval of Project Review Committee and has been operative during past fiscal year.

Proposed expansion of the Center has been approved in principle by the Deputy Director, Support.

~~SECRET~~

~~SECRET~~

1. OBJECTIVE: To provide an additional 30,000 sq. ft. of storage space by April 1957 at the Agency Records Center, [redacted]

25X1

25X1

2. ORIGIN AND POLICY GUIDANCE

a. Origin. Project Outline for construction of a CIA Records Center (ER5-1817) dated 25 Jan. 1954 and approved by DCI 24 March 1954.

b. Whence proposed. In Headquarters.

3. SITUATION:

a. The project outline approved by the Director on 24 March 1954 provided for 21,290 square feet of storage space and authorized the expenditure of [redacted] for construction work and the preparation of plans and specifications. Included in this project outline as approved was the anticipated need for expansion within 5 years and an eventual need for a Records Center containing a total of 60 to 70 thousand sq. ft. of floor space.

25X1

b. The construction of the Records Center was completed in April 1955 at a total cost of [redacted] and was occupied on 20 April 1955. [redacted]

25X1

25X1

c. During the past year of occupancy the rate at which inactive records have been and are being received is more than twice the anticipated intake. The new increase in storage requirements, taking into consideration the destruction program, indicates that the existing building space available for storage of additional records will be exhausted by April 1957. (Appendix A)

d. Funds have been approved in the amount of \$18,000 and a contract negotiated with an Architect and Engineering firm for plans and specifications. Expansion of the Center has been approved in principle by the Deputy Director, Support. (Appendix B).

4. PROPOSAL: To construct and equip an addition to the Records Center at [redacted] consisting of approximately 30,000 sq. ft. of floor area at an estimated cost of [redacted] (See appendix C)

25X1

25X1

5. OPERATIONAL OUTLINE: NA

a. Sub proposals or "tasks." NA

b. Key personnel. NA

c. Indigenous groups and/or leaders. NA

d. Target groups. NA

e. Duration. NA

~~SECRET~~

~~SECRET~~

5. OPERATIONAL OUTLINE: CONTD

f. Graphic illustrations. NA

6. SECURITY:

a. Cover. To be operated under the U. S. Government cover now maintained for the [REDACTED].

25X1

b. Knowledgeability. NA

c. Operational security. NA

d. Risks. NA

e. Personnel disposal. NA

f. Disaster Plan. NA

7. COORDINATION:

a. Relation to other projects. The operation of an Agency Records Center at the [REDACTED] is directly tied to the CIA Emergency Plan as well as the storage of vital documents which are now located at [REDACTED]

25X1

25X1

b. Significance within over-all program in area. NA

c. Extent of coordination. NA

8. CONTROL:

a. Nature of. The technical supervision of this facility rests with the Management Staff because it is an integral part of the Agency's Records Management Program which must, of necessity come under the direction of the headquarters personnel supervising that program. [REDACTED] is responsible for the general administration of the Records Center. [REDACTED] will be delegated authority to act as the overt contracting officer in connection with the award and administration of the construction contract. The technical supervision, award and administration will be performed under the overall supervision of the Real Estate and Construction Division, Office of Logistics. This division will assign a resident engineer to the field to supervise the construction contract.

25X1

25X1

25X1

25X1

b. Administrative plan. Not required.

c. Reports. Internal administrative reports will be required on volume of records on hand, received, destroyed and number of reference services.

9. BUDGET DATA:

a. Total overall CIA funds required for Fiscal Year 1957:

25X1

[REDACTED] of unvouchered funds.

~~SECRET~~

9. BUDGET DATA: CONTD

- 25X1 b. Availability of CIA funds required. This item was specifically budgeted for by [] in their proposed 1958 budget. As noted under 3c above the availability of storage space is decreasing at a rate that necessitates requesting allocation of funds in this fiscal year.
- c. Non CIA Funds. NA
- d. Foreign Currency. NA 25X1
- 25X1 e. Funding. To be made available to the [] [] to be accounted for in accordance with established financial accounting system for [] 25X1
- f. Financial history. Cost of personal services for operation of the Records Center amounted to \$55,722 in fiscal year 1955 and \$56,009 in fiscal year 1956.
- g. Future requirements: It is estimated that the proposed expansion will provide adequate storage for approximately 10 years. It is estimated that the Agency will ultimately require a Records Center of from 60,000 - 70,000 sq. ft. (Appendix A).

10. SUPPORT DATA:

- 25X1 a. Total CIA personnel: Administrative support for this facility at the [] is available. (See concurrence of Commanding Officer, [] Real Estate and Construction Division, Office of Logistics, has available a capable Engineer who will be assigned Resident Engineer in charge of construction.
- 25X1 b. Material. NA
- c. Communications. NA
- d. Other CIA support. NA
- e. Support required from other United States agencies. NA

11. GENERAL CONSIDERATIONS:

- a. Current status. Records are being received in the Center at a rate that will exhaust available storage space by April 1957.
- b. Commitments. The Records Center is committed to supporting the Records Management Program of the Agency by receiving, storing, servicing and preserving or destroying inactive records from all organizational elements. Recently developed requirements in the DD/P and DD/I areas have contributed to the present increased rate of growth.

~~SECRET~~

~~SECRET~~

11. GENERAL CONSIDERATIONS: CONTD

- 25X1 c. Effectiveness. As of 30 June 1956 the Center had on hand
 25X1 [redacted] of office records and finished intelligence
 materials. This would require for office storage 3488 safe-
 type cabinets valued at \$1,095,232. When filled in April
 1957 it will contain [redacted] of records which would
 be equivalent to the volume of 5000 safe cabinets costing
 \$1,570,000.
 - 25X1 d. Anticipated results. The proposed addition to the Records
 Center of 30,000 square feet will house approximately
 25X1 [redacted] The ratio of 2 cubic feet
 of records for each square foot of available floor space
 meets the minimum standards established by the General
 Services Administration in the operation of 10 Federal
 Records Centers. [redacted] of records is equivalent
 to the volume of 7500, 4 drawer, legal size safe cabinets
 valued at \$2,355,000.
 - e. Evaluation. The effectiveness of this project after con-
 struction could be evaluated by the cubic feet of records
 received into the Records Center and the number of filing
 cabinets and amount of office space released for other
 purposes.
 - f. Policy questions. The only question of policy is approval
 of funds for construction. The proposed construction
 is necessary to maintain compliance with the Federal
 Records Act (Public Law 754) and provide adequate pro-
 tection for the Agency's records.
- The resulting economies sufficiently justify the use of
 these funds.
- g. Congress. The Agency should be able to indicate to
 Congress its compliance with the Federal Records Act
 (Public Law 754). Security-cleared representatives of the
 General Services Administration responsible for the
 government-wide records program are in constant touch with
 us in regard to the development of CIA's Records Management
 Program.
 - h. Extra-Agency action. NA
 - i. Proprietary companies. NA
 - j. Special considerations. NA
 - k. Liquidations. NA